

Completion Report

1	Name of Wok	Improvements of CC drain & Covering slab Kempegowda Nagara 3rd main road in Dasarahalli Ward No 15		
2	Sanctioned Estimate No.& Date	CE/DZ/TS/ 129 /2018-19, Dt.02.02.2019		
3	Head of Account which is Chargeable	P-1771		
4	Enstrument Order No. & Date	EE/DD/VO/515/19-20, Dt.21.01.2020		
5	Name of Contractor	S M Eregowda		
6a	Time Stipulated for Completion of work	90 days		
b	Delay in execution of work	—		
7	Measurement recorded in MB	4854/19-20		
	Page No	485317-485319		
8	check Measurment of the Asst	—		
	Exe. Eng./ Exe.Eng. On	—		
9	Name of the Office / Official incharge of the work	Asst.Executive Engineer T.Dasarahalli Sub Division		
10	a)Assistant Engineer	ARCHANA		
	b) Asst. Exe. Engineer	M B Jayakumar		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	50.00 Lakhs	5066275.00 5066389.00	66275.00 66389.00	—

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
 Ward No.15


EXECUTIVE ENGINEER
 Bruhat Bengaluru Mahanagara Palike
 Dasarahalli Division, Bengaluru-73.


ASSISTANT EXECUTIVE ENGINEER
 T.DASARAHALLI SUB-DIVISION
 BANGLORE